



Coping is to be installed per Specifications and Sika Sarnafil's Installation Instruction Dwg. # 14111-4026

-- Concealed splice plates are provided with factory applied non-curing sealant strips.  
 -- Unless otherwise noted, fabrication of miters and accessories are furnished standard utilizing a non-penetrating quicklock joint, then factory sealed watertight.

-- Welded Miters and Accessories  
 Check one  Required (surcharge applies)  Not applicable

Fabrication will proceed only after receipt of signed print approval.

### MATERIAL:

\_\_\_ 24 Ga. (.65 mm) Galv. Color: \_\_\_\_\_  
 \_\_\_ .040" (1.01 mm) Alum. Finish: \_\_\_\_\_  
 \_\_\_ .050" (1.27 mm) Alum.  
 \_\_\_ .063" (1.60 mm) Alum.  
 \_\_\_ Other \_\_\_\_\_

## Print Approval:

Architect and/or contractor shall verify all dimensions, sizes, and quantities. All products to be installed in strict accordance with Sika Sarnafil printed instructions.

Approved by: \_\_\_\_\_

Date: \_\_\_\_\_

### QUANTITIES:

\_\_\_\_\_ Lineal Feet 12'-0" (3.65m) Lengths  
 \_\_\_\_\_ Outside Miters @ (\_\_\_\_\_°)  
 \_\_\_\_\_ Inside Miters @ (\_\_\_\_\_°)  
 \_\_\_\_\_ Right End Caps  
 \_\_\_\_\_ Left End Caps  
 \_\_\_\_\_

PROJECT	Sika Sarnafil Inc. 100 Dan Road Canton, MA 02021 (800) 451-2504 Fax: (781) 828-5365 www.metalera.com/sikasarnafil
ARCHITECT	
ROOFING CONTRACTOR	
REPRESENTATIVE/DISTRIBUTOR	



DATE: 04/19/06	SHT.# _____ OF _____
DRN BY: JJC	DWG# 14011-3425 <b>D</b>
CKD BY: SAK	